

Bond Program	CT Dist	County	EA	Project Title	Contracting Agency	Total Bond Funds - Construction Contracts (Allotment)	Award Date	Estimated Completion Date	BOND Expenditures To Date	Remaining Unpaid Bond Balance
--------------	---------	--------	----	---------------	--------------------	---	------------	---------------------------	---------------------------	-------------------------------

AWARDED PROJECTS

SHOPP	7	Los Angeles	166824	Rehabilitate Roadway	Caltrans	\$ 18,400	7/17/2008	10/13/2009	\$ 3,995	\$ 14,405
LSBRP	7	Los Angeles	933004	6th Street Off Ramp	Los Angeles County	\$ 390	11/5/2008	1/30/2011	\$ 0	\$ 390
LSBRP	7	Los Angeles	933000	9TH St.	Los Angeles County	\$ 143	11/12/2008	10/30/2009	\$ 0	\$ 143
LSBRP	7	Los Angeles	931809	Alondra Blvd	Los Angeles County	\$ 49	3/11/2008	2/29/2009	\$ 0	\$ 49
LSBRP	7	Los Angeles	932965	Azusa Canyon Rd	Los Angeles County	\$ 17	5/15/2008	5/30/2011	\$ 0	\$ 17
LSBRP	7	Los Angeles	932701	First St	Los Angeles County	\$ 13	10/7/2008	6/30/2009	\$ 0	\$ 13
LSBRP	7	Los Angeles	932700	First Street	Los Angeles County	\$ 19	10/7/2008	5/30/2009	\$ 0	\$ 19
LSBRP	7	Los Angeles	932999	Garey Ave	Los Angeles County	\$ 61	10/7/2008	8/30/2009	\$ 0	\$ 61
LSBRP	7	Los Angeles	932587	Imperial Highway	Los Angeles County	\$ 143	4/15/2008	9/30/2009	\$ 0	\$ 143
LSBRP	7	Los Angeles	932964	Irwindale Ave	Los Angeles County	\$ 14	6/4/2008	3/30/2009	\$ 0	\$ 14
LSBRP	7	Los Angeles	932050	Martin L. King Jr. Blvd	Los Angeles County	\$ 53	9/23/2008	7/30/2009	\$ 0	\$ 53
LSBRP	7	Los Angeles	931450	Oak Grove Drive	Los Angeles County	\$ 286	8/19/2008	4/30/2010	\$ 0	\$ 286
LSBRP	7	Los Angeles	932520	Oak Grove Drive	Los Angeles County	\$ 240	8/19/2008	4/30/2010	\$ 0	\$ 240
LSBRP	7	Los Angeles	932614	Oleander Ave	Los Angeles County	\$ 21	4/10/2008	2/28/2009	\$ 0	\$ 21
LSBRP	7	Los Angeles	931840	Queens Way N/B	Los Angeles County	\$ 262	6/10/2008	9/30/2010	\$ 0	\$ 262
LSBRP	7	Los Angeles	932966	Queens Way S/B	Los Angeles County	\$ 262	6/10/2008	6/30/2011	\$ 0	\$ 262
LSBRP	7	Los Angeles	933067	Washington Blvd	Los Angeles County	\$ 95	11/6/2008	4/30/2010	\$ 0	\$ 95
LSBRP	7	Los Angeles	935963	Willow Street	Los Angeles County	\$ 34	6/17/2008	3/30/2009	\$ 0	\$ 34
LSBRP	7	Los Angeles	931684	Winnetka Ave	Los Angeles County	\$ 45	4/1/2008	7/30/2010	\$ 0	\$ 45
Intercity Rail	7	Los Angeles	R982BA	New Station Track at LA Union Station:2.	Caltrans	\$ 21,800	9/18/2008	5/30/2011	\$ 0	\$ 21,800
TLSP	7	Los Angeles	4U4194	The 70 intersection ATSAC-Reseda Phase 1	City of Los Angeles	\$ 8,506	12/8/2008		\$ 0	\$ 8,506
Sub total -Awarded Projects						\$ 50,853			\$ 3,995	\$ 46,858

TO BE AWARDED PROJECTS

Bond Program	CT Dist	County	EA	Project Title	Contracting Agency	Total Bond Funds - Construction Contracts (Allotment)	Award Date	End Construction Date	BOND Expenditures To Date	Remaining Unpaid Bond Balance
STIP	7	Los Angeles	117071	Route 10 HOV Lanes from Route 605 to Puente Avenue	Caltrans	\$ 65,893	Pending April 1			\$ 65,893

FY 8/9 Cycle 1

Bond Program	CT Dist	County	EA	Project Title	Contracting Agency	Total Bond Funds - Construction Contracts (Allotment)	Award Date	End Construction Date	BOND Expenditures To Date	Remaining Unpaid Bond Balance
PTMISEA	7	LACMTA		260 Bus Procurement		\$ 20,000	7/1/2008			\$ 20,000

Total Awarded	\$ 46,858
Total To Be Awarded	\$ 85,893
Grand Total	\$ 132,751

(Dollars in Thousands)